

Construction statement

Plumbing pressure test

All sections of this form must be completed

TO BE COMPLETED BY THE PLUMBER WHO COMPLETED THE WORK			
Name		Building consent number	
Company		Certifying plumber registration number	
Site address			
Legal description			
Description of plumbing work			
<p>I have sighted the above building consent and read the attached conditions of consent, and confirm that the plumbing pipe work and fittings have been selected and constructed to comply with the consented plans. I confirm that I have personally tested the water supply system by the method indicated below:</p> <p><input type="checkbox"/> by pressuring the pipe work to 1500kPa for a period of not less than 15 minutes (NZBC G12/AS1 7.5.1) (AS3500.4, 11.3 for 30 minutes, AS3500.5, 2.23.1 for 30 minutes) for both hot and cold water and checking to see that there are no leaks</p> <p><input type="checkbox"/> by pressure testing the upvc cold water pipe to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking to see that there are no leaks (NZBC G12/AS1, NZS7643 9.3.2)</p> <p><input type="checkbox"/> by pressure testing the pipe work in accordance with the manufacturer's requirements (note most robust test must be used)</p> <p>Test report attached <input type="checkbox"/> Yes <input type="checkbox"/> No</p>			
I understand that Council will rely upon this construction statement, for the purposes of establishing compliance with the above building consent.			
Signature		Date	
Plumber contact details			
Address		Postcode	
Company		Fax	
Email		Mobile	